

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS

As of September 3, 2026 (3rd Quarter)

PMC: LLORENTE, EASTERN SAMAR

Name of Project/ Program Components	Location	Implementing Agency	Funds Utilization	Physical Status (%)			Issues	Source of Information	Action Taken/ Recommendations
				Target	Actual	Slippage			
Construction of Four (4) Storey Multi-Purpose Building	Barangay 12 Poblacion	MEO	30%	90%	30%	60%	Based on the monitoring conducted during the last quarter, the construction remained behind schedule despite the instruction given to the contractor to expedite the work and increase the pace of implementation.	Actual Site Visit	The Engineer was directed to further expedite the implementation of the project and intensify the pace of construction activities, considering that only 30% physical accomplishment was recorded against the 90% target as of the date of monitoring


HON. MAGNO B. BORMATE

Submitted by:
 Designation/ Office:
 Date:

PMC Chairperson
 03-Sep-26

Noted by:


CHRISTINE M. CARDONA
 LCE