

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)

PROJECT INSPECTION REPORT

As of March 31, 2026 (Quarterly)

PMC: MASLOG

<i>Name of Project/ Program Components</i>	<i>Location</i>	<i>Implementing Agency</i>	<i>Date of Project Inspection</i>	<i>Major Findings</i>	<i>Issues</i>	<i>Action Taken/ Recommendations</i>
Construction of 2-storey Standard Evacuation Center (PAGCOR)	Brgy. 2, Maslog	LGU Maslog	18-Mar-26	Project delay on target completion schedule	Slow progress due to lack of manpower	Brought the issue to MDC and advised the Proj Engr to add manpower (skilled workers) to fast-track the project completion

Submitted by:

Designation/ Office:

Date:

Quinn Campomanes

PMC Chairman

Noted by:

Septemio C. Santiago

Agency Head

Note: This is a new form based on the existing RPMES forms Adopted in 2015.