

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS INCLUDING PROJECT RESULTS (BY AREA, SECTOR, AGENCY)
 As of JUNE 2026 (2nd QUARTER)

PMC: MASLOG

(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)
(a) Name of Project & its Components (b)Funding Source (c) Project Schedule	FINANCIAL STATUS (IN PHP M)							Target to Date	Actual Accomplishment to Date	Slippage	Performance	Employment Generated		Remarks
	Output Indicators	Allocation	Releases	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)					(M)	(F)	
		As of Reporting Period	As of Reporting Period	As of Reporting Period	As of Reporting Period									
Construction of 2- storey Standard Evacuation Center (PAGCOR)	2 storey	50M	25M	100%	50%			14-Mar-26	90%	10%		7		Negative slippage; need to fast track the completio n

Submitted by: Quinn Campomanes
 Designation/ Office: PMC Chairperson
 Date: _____

Noted by: Septemio Santiago
 LCE

Note: This form was enhanced based on the existing RPMES form and Annual ODA Portfolio Review form Adopted in 2015.