

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As September 2026 (Quarterly)

PMC: QUINAPONDAN EASTERN SAMAR

Name of Project/ Program Components	Location	Implementing Agency	Funds Utilization	Physical Status (%)			Issues	Source of Information	Action Taken/ Recommendations
				Target	Actual	Slippage			
Construction of Public Market and Transport Terminal (Phase 1)	Barangay Buenavista	LGU (LBP Loan)	83,572,788.46		100%		* One span of glass panel was broken at canopy *Pipehanger support is still insufficient * Paint peeling at exterior parapet and near wet market *Roof gutter at wet market are rusty and damaged	Municipal Engineer	* Totally replcae all skylight glass due to recurrence of broken glasses. * Add pipe hanger supports *Rectify and re-paint * Rectify and replace damaged gutters
Construction Multi-purpose/ Early Childhood Development Center	Barangay 3 Poblacion, Quinapondan E. Samar	LGSF-FALGU	2,997,432.03		100%		None	Municipal Engineer	
Improvement and Reblocking of Damaged Municipal Roads (Brgy. 2)	Barangay 2, Quinapondan E. Samar	LGU	498,000.00		100%		None	Municipal Engineer	
Construction of Slope Protection / Flood control	Barangay 6, Quinapondan E. Samar	LGU	998,865.00		100%		None	Municipal Engineer	



Submitted by:
Designation/ Office:

JOSE L. DIANGZON
PMC Chairperson