

REGIONAL MONITORING AND EVALUATION SYSTEM(RPMES)

Summary of Financial and Physical Accomplishments Including Project Result (By Area, Sector, Age)

As of June 2026 (2nd Quarter)

PMc: LGU - San Policarpo, Eastern Samar

RPMES Form 5

1	2	3	4	5	6	7	8	9	10	11	12	13		14
(a) Name of Projects & Its Components (b) Funding Source (c) Project Date	FINANCIAL STATUS (IN PHP M)							Target to Date	Actual Accomplishment to Date	Slippage	Performance	Employment Generated		REMARKS
	Output indicators	Allocation	Releases	Obligations	Disbursements	Funding Support	Fund Utilization					(M)	(F)	
		As of Reporting Period	As of Reporting Period	As of Reporting Period	As of Reporting Period									
Opening with concreting of Road, Brgy. Bangon, San Policarpo, E. Samar	Concrete pavement access road	1,500,000.00	1,255,962.65	1,255,962.65	1,255,962.65	20%LDF	Per Accomplishment	100%	100%	None	Good	30	0	Completed
Repair/Rehab/Construction of Roads, Poblacion, San Policarpo, E. Samar	Concrete pavement access road	1,000,000.00	N/A	N/A	N/A	20%LDF	Per Accomplishment	100%	N/A	N/A	N/A	N/A	N/A	On procurement process

Concreting of Road, Brgy. Baras and Brgy. Alugan, San Policarpo, E. Samar	Concrete pavement access road	3,000,000.00	N/A	N/A	N/A	20%LDF	Per Accomplishment	100%	N/A	N/A	N/A	30	0	On-going
Repair of pathway, San Policarpo Central Elem. School (SPCES)	Concrete pavement access road	1,000,000.00	836,297.78	836,297.78	836,297.78	MEO, CO	Per Accomplishment	100%	100%	None	Good	30	0	Completed
Const. of SNPOSA Covered Court Extension	Widened covered court	2,500,000.00	N/A	N/A	N/A	MEO, CO	Per Accomplishment	100%	N/A	N/A	N/A	N/A	N/A	On procurement process
(b) 20% LDF & C.O. 2026														
(c) Dec. 31, 2026														

Submitted By: GRACE B. Kempis

Designation/ Office: MPDC/ PMC - Secretariat

Date: June 5, 2026

Noted By:

HON. CONRADO UY NICART III

Municipal Mayor