



**REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
PROBLEM SOLVING SESSIONS/FACILITATION MEETING CONDUCTED
As of June 2026 (SECOND QUARTER)**

Program/Project Title	Issue Details	Issue Typology	Location	IA	Date of Meeting	Concerned Agencies	Agreements Reached
Construction of City Dog Pound/Rabies Observation Facility	No major issues, just the pending site clearing	Performance of Contractors/Consultants	Brgy. 91 Abucay, Tacloban City	CARCHO	June 17, 2026	CARCHO	Implementing agency will inform the contractor of the request to clear the area of construction debris. IA informed the committee that the contractor has agreed and will deploy its personnel to clear the site
Improvement of the CEO Gym (City Sports Multipurpose Gym) Phase 1	NONE		Brgy. 25 Kanburaw Hill, Tacloban City	CARCHO	June 17, 2026	CARCHO	NONE
Improvement of the CEO Gym (City Sports Multipurpose Gym) Phase 2	On-going construction. Need minimal activities to be done. Provision of transformer is needed	Performance of Contractors/Consultants	Brgy. 25 Kanburaw Hill, Tacloban City	CARCHO	June 17, 2026	CARCHO	OBO to forward the approved electrical plan to the CGSO for the installation of upgraded electrical setup
Construction of Multi-purpose Evacuation Center (PAGCOR)	Temporary suspension of construction activities due to the awaiting approval of the selections, paint colors, and other finishes. Awaiting of the delivery of materials procured from outside Tacloban City.	Performance of Contractors/Consultants	Brgy. 101 New Kawayan, Tacloban City	CEO	June 17, 2026	CEO	CEO and the committee will be closely monitoring the project to ensure that the contractor's deadline of June 30, 2026 will be met
Construction of Multi-purpose Building (LGSF)	NONE		Brgy. 91 Abucay, Tacloban City	CARCHO	June 17, 2026	CARCHO	NONE

Submitted by:

Approved by:


ENGR. JANIS CLAIRE S. CANTÁ
Secretariat, City Planning and Development Coordinator
June 26, 2026


ATTY. ANNALIZA A. QUILLOPE
Chairperson, Acting City Administrator
June 26, 2026