

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
3rd QUARTER of September 2026,

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
Repair/Rehabilitation of Fish Landing of Brgy. Sto Niño Abuyog Leyte	Municipality of Abuyog	02-Jun-26	20-Aug-26		20% EDF	LGU	₱1,500,000.00	₱1,500,000.00	₱1,498,000.00	₱1,498,000.00	0	100	0	51	100	49	11	2	DONE
Construction/ Rehabilitation of Municipal Athletic Ground (Oval) Brgy. Nalibunan Abuyog Leyte	Municipality of Abuyog	01-Jul-26	23-Nov-26		20% EDF	LGU	₱5,000,000.00	₱5,000,000.00	₱4,975,000.00	₱4,975,000.00	0	100	0	25	90	65	15	2	DONE
Submitted by:  ELINORA B. B. ATAN Designation/Office: LPMC Secretariat Date: September 10, 2026																			Approved by:  Hon. FELICITO V. TOPIA LPMC Chairperson Date: September 10, 2026