

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of March 2025 (1st Quarter)

Program/Project Title	Location	IA	Fund Utilization (%)	Physical Accomplishment			Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	For NPMC Action (Y/N)	Requested Actions from the NPMC
				Target OWPA to date (%)	Actual OWPA to date (%)	Slippage								
Installation/Construction of Solar Streetlights (Antipolo)	Brgy. Antipolo, Albueva, Leyte	LGU Albueva	0	40.00	90.00	50	none			n/a	n/a	n/a		n/a
Concreting of Barangay Road (Tinag-an)	Brgy. Tinag-an, Albueva, Leyte	LGU Albueva	0	19.69	50.00	30.31	none			n/a	n/a	n/a		n/a
Construction of Drainage Canal (Sherwood)	Brgy. Sherwood, Albueva, Leyte	LGU Albueva	0	23.93	29.00	5.07	none			n/a	n/a	n/a		n/a

Submitted by:	 Engr. KARLA A. GENCIANOS, EnP	Approved by:	 ROLAN E. EMBINOSA
Designation/Office:	MPDC		Municipal Mayor
Date:	March 18, 2026	Date:	March 18, 2026