

**REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
PROBLEM-SOLVING SESSION/FACILITATION MEETING CONDUCTED
As of 2nd Quarter CY 2026**

Name of Project/Issues Details	Location	Implementing Agency	Date of PSS/ Facilitation Meeting	Concerned Agencies	Agreements Reached	Next Steps
CONSTRUCTION OF SHORELINE PROTECTION STRUCTURE (PHASE I)/Project implementation is delayed due to site conditions (tide and seawaves). Lack of manpower was also observed on site.	Brgy. District IV, Babatngon, Leyte	MEO-LGU Babatngon	June 4, 2026	MLGU/MEO	Contractor to provide additional manpower on site, and engineering office to send a notice for delayed implementation to the contractor	Conduct a follow-up assessment to evaluate compliance and the effectiveness of corrective actions.


Prepared by:


VICKY S. PLACA
PMC Secretariat

Approved by:


HON. LITA G. BERGULA
PMC Chairman

Noted by:


ELEONOR B. LUGNASIN
Municipal Mayor