

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
PROJECT INSPECTION REPORT
 As of May 29, 2026 (Quarterly)

PMC: LGU BABATNGON

Name of Project/ Program Components	Location	Implementing Agency	Date of Project Inspection	Major Findings	Issues	Action Taken/ Recommendations
IMPROVEMENT OF BALUARTE POINT: SITE DEVELOPMENT, LANDSCAPING AND HARDSCAPING (PHASE I)	Brgy. District IV, Babatngon, Leyte	MEO-LGU Babatngon	May 29, 2026	Project is almost completed and is subject for final inspection.	None.	None.
CONSTRUCTION OF SHORELINE PROTECTION STRUCTURE AT BRGY. DISTRICT IV, BABATNGON, LEYTE	Brgy. District IV, Babatngon, Leyte	MEO-LGU Babatngon	May 29, 2026	Project implementation is delayed.	- Lack of manpower on site. - Unworkable site condition during high tides and strong seawaves.	- Requested the contractor to add manpower on site - Asked the engineering office to send a notice for delayed implementation to the contractor
CONSTRUCTION OF COMMUNAL SANITARY TOILET	Brgy. Taguite, Babatngon, Leyte	KALAH-CIDSS	May 29, 2026	Project is completed.	None.	None.
INSTALLATION OF RAINWATER CATCHMENT AND HANDWASHING FACILITY	Brgy. San Isidro, Babatngon, Leyte	KALAH-CIDSS	May 29, 2026	12	None.	None.

Submitted by:
 Designation/ Office:
 Date:


HON. LITA G. BERGULA

PMC Chairperson

June 4, 2016

Noted by:


ELEONOR B. LUGASIN

Agency Head

Note: This is a new form based on the existing RPMES forms Adopted in 2015.