

**REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)  
PROBLEM-SOLVING SESSION/FACILITATION MEETING CONDUCTED  
As of 3rd Quarter CY 2026**

| Name of Project/Issues Details                                                                                                                                                                                                    | Location                            | Implementing Agency | Date of PSS/<br>Facilitation Meeting | Concerned Agencies | Agreements Reached                                                                                             | Next Steps                                                                                                                    |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------|---------------------|--------------------------------------|--------------------|----------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------|
| CONSTRUCTION OF SHORELINE PROTECTION STRUCTURE (PHASE I)/Project implementation is delayed due to site conditions (tide and seawaves). Additional manpower on site would be impractical because of limited workable time on site. | Brgy. District IV, Babatngon, Leyte | MEO-LGU Babatngon   | September 16, 2026                   | MLGU/MEO           | Contractor to provide detailed catch-up plan and justification, and to impose collection of liquidated damages | Follow-up, review and evaluate the catch-up plan and justification, Enforce strict monitoring, and execute liquidated damages |
| REHABILITATION OF MULTI-PURPOSE BUILDING/Project implementation is delayed due to lack of manpower on site.                                                                                                                       | Brgy District II, Babatngon, Leyte  | MEO-LGU Babatngon   | September 16, 2026                   | MLGU/MEO           | Contractor to provide detailed catch-up plan and justification                                                 | Follow-up, review and evaluate the catch-up plan and justification, Enforce strict monitoring                                 |
| CONSTRUCTION OF ABC HALL (PHASE III)/Project implementation is delayed due to revision of plans.                                                                                                                                  | Brgy . District I, Babatngon, Leyte | MEO-LGU Babatngon   | September 16, 2026                   | MLGU/MEO           | Contractor to provide detailed catch-up plan and justification                                                 | Follow-up, review and evaluate the catch-up plan and justification, Enforce strict monitoring                                 |
| DEVELOPMENT OF PUBLIC TRANSPORT TERMINAL: CONSTRUCTION OF TRICYCLE TERMINAL SHED/Project implementation is delayed due to lack of manpower on site.                                                                               | Brgy. District IV, Babatngon, Leyte | MEO-LGU Babatngon   | September 16, 2026                   | MLGU/MEO           | Contractor to provide detailed catch-up plan and justification                                                 | Follow-up, review and evaluate the catch-up plan and justification, Enforce strict monitoring                                 |
| IMPROVEMENT OF BUSAY FALLS RESORT: CONSTRUCTION OF STREAM WATER CATCHMENT FACILITIES/Project implementation is delayed due to lack of manpower on site.                                                                           | Brgy. District III Babatngon, Leyte | MEO-LGU Babatngon   | September 16, 2026                   | MLGU/MEO           | Contractor to provide detailed catch-up plan and justification                                                 | Follow-up, review and evaluate the catch-up plan and justification, Enforce strict monitoring                                 |

Prepared by:

  
**VICKY S. PLACA**  
PMC Secretariat

Approved by:

  
**HON. LITA G. BERGULA**  
PMC Chairman

Noted by:

  
**ELEANORA B. LUGNASIN**  
Municipal Mayor