

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
KEY LESSONS LEARNED FROM ISSUES RESOLVED AND BEST PRACTICES
In [2026]

Program/Project Title	Location	Implementing Agency	Problem/ Issue		Strategies/Actions Taken to Resolve the Problem/Issue	Responsible Entity/Key Actors and their Specific Assistance	Lessons learned and Good Practices that could be shared to the NPMC/Other PMCs
			Nature	Details			
Construction of Perimeter Fence (PNP HPG & PNP Forensic Unit)	Gov't. Center, Brgy. Gaas	LGU	Site Condition/Availability	Delayed implementation due to embankment	Informed the Contactor to have a catch up plan to fast track project completion	CEO, Contractor, LPC	The project site/location shall be made ready and available prior to the commencement of the procurement and bidding process. All preparatory activities shall be duly completed to ensure that the project can proceed without delay upon award of the contract.
Construction of PNP Forensic Group Buiding	Gov't. Center, Brgy. Gaas	LGU	Site Condition/Availability	Delayed implementation due to embankment	Informed the Contactor to have a catch up plan to fast track project completion	CEO, Contractor, LPC	
Construction/Installation of Water System (Pipelines)	East District	LGU	Site Condition/Availability	Delayed implementation due to change of location and lot acquisition	Informed the Contactor to have a catch up plan to fast track project completion	CEO, Contractor, LPC	

Submitted by: **Engr. Patrick A. Postrero**
Designation/Office: CPDC/PMC Secretariat
Date: September 9, 2026

Approved by:
Designation/Office:
Date:

Jay Ryan O. Austero
LPMC Chairman
September 9, 2026