



MUNICIPAL PROJECT MONITORING AND EVALUATION SYSTEM (MPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of June 2026 (2nd Quarter)

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/ Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
Financial Assistance/Counterpart to Brgy. For Road Reblocking - Brgy. Hiluctogan, Carigara	LGU Carigara	08-25-2025	09-08-2025	Economic Services	Local Development Fund	LGU Carigara	249,644.41	250,000.00	249,644.41	249,644.41	249,644.41	100%	100%	100%	100%	0			The project was 100% completed and fully disbursed.
Financial Assistance/Counterpart to Brgy. For Road Concreting - Brgy. San Juan, Carigara	LGU Carigara	09-09-2025	09-26-2025	Economic Services	Local Development Fund	LGU Carigara	249,655.18	250,000.00	249,655.18	249,655.18	249,655.18	100%	100%	100%	100%	0			The project was 100% completed and fully disbursed.
Financial Assistance/Counterpart to Brgy. For Concrete Pathway - Brgy. Bislig, Carigara, Leyte	LGU Carigara	08-25-2025	09-08-2025	Social Services	Local Development Fund	LGU Carigara	249,305.36	250,000.00	249,305.36	249,305.36	249,305.36	100%	100%	100%	100%	0			The project was 100% completed and fully disbursed.
Financial Assistance/Counterpart to Brgy. For Road Concreting - Brgy. Upper Hiraan, Carigara, Leyte	LGU Carigara	09-08-2025	09-26-2025	Economic Services	Local Development Fund	LGU Carigara	249,743.39	250,000.00	249,743.39	249,743.39	249,743.39	100%	100%	100%	100%	0			The project was 100% completed and fully disbursed.
Construction of Food Stalls along Boulevard (Phase II) - Brgy. Ponong, Carigara, Leyte	LGU Carigara	12-04-2025	03-30-2026	Economic Services	Local Development Fund	LGU Carigara	5,989,882.80	6,000,000.00	5,989,882.80	5,989,882.80	5,989,882.80	100%	100%	100%	100%	0			The project was 100% completed and fully disbursed.
Repair of Market Office - Brgy. Baybay, Carigara, Leyte	LGU Carigara	11-03-2025	11-19-2025	General Public Services	Local Development Fund	LGU Carigara	498,993.85	500,000.00	498,993.85	498,993.85	498,993.85	100%	100%	100%	100%	0			The project was 100% completed and fully disbursed.
Rehabilitation and Improvement of Drainage Canal - Aguja St., Ponong Carigara, Leyte 5% MDRRF STF Nov. 17, 2025 - March 30, 2026	LGU Carigara	11-17-2025	03-30-2026	General Public Services	Local Development Fund	LGU Carigara	1,197,510.59	1,200,000.00	1,197,510.59	1,197,510.59	1,197,510.59	100%	100%	100%	100%	0			The project was 100% completed and fully disbursed.

Submitted by:		EnP DARYL DANIEL G. BODO	Approved by:	
Designation/Office:		MPDC/Secretary LPMC	Designation/Office:	HON. RANIEL A. MARQUEZ
Date:		June 17, 2026	Date:	Chairperson, LPMC
				June 17, 2026