


MUNICIPAL PROJECT MONITORING AND EVALUATION SYSTEM (MPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
 As of July 2026 (3rd Quarter)

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/ Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
Re-roofing of fish shed house (phase II) - Brgy. Baybay, Carigara	LGU Carigara	05-18-2026	07-02-2026	Economic Services	Local Development Fund	LGU Carigara	1,996,764.84	2,000,000.00	1,996,764.84	1,996,764.84	1,996,764.84	100%	100%	100%	100%	0			The project was 100% completed and fully disbursed.
Construction of heroes shrine structure - Brgy. Ponong, Carigara	LGU Carigara	03-20-2026	4-29-2026	Economic Services	Local Development Fund	LGU Carigara	699,104.64	700,000.00	699,104.64	699,104.64	699,104.64	100%	100%	100%	100%	0			The project was 100% completed and fully disbursed.
Repair and improvement of RHU buildings - Brgy. Ponong, Carigara, Leyte	LGU Carigara	06-22-2026	08-06-2026	Social Services	Local Development Fund	LGU Carigara	1,487,086.46	1,500,000.00	1,487,086.46	1,487,086.46	0.00	101%	0%	100%	0%	0			The project was 100% completed but no disbursement yet.
Repair of multi-purpose building (Liga hall) - Brgy. Ponong, Carigara, Leyte	LGU Carigara	06-22-2026	07-22-2026	General Public Services	Local Development Fund	LGU Carigara	999,559.85	1,000,000.00	999,559.85	999,559.85	999,559.85	100%	100%	100%	100%	0			Project is still on-going at the time of visit/ Unfinished painting works upon inspection
Construction of Food Park and Food Stalls along Boulevard (Phase 2) - Along Boulevard Brgy. Ponong, Carigara, Leyte	LGU Carigara	12-04-2025	03-14-2026	Economic Services	Local Development Fund	LGU Carigara	5,989,882.80	6,000,000.00	5,989,882.80	5,989,882.80	5,989,882.80	100%	100%	100%	100%	0			The project was 100% completed and fully disbursed.
Construction of Offsite ATM stand alone building in LGU grounds - Brgy. Ponong, Carigara, Leyte	LGU Carigara	06-29-2026	07-20-2026	Economic Services	Local Development Fund	LGU Carigara	497,500.00	500,000.00	497,500.00	497,500.00	497,500.00	101%	100%	100%	100%	0			The project was 100% completed and fully disbursed.
Rehabilitation and improvement of Old Municipal Building - Brgy. Ponong, Carigara, Leyte	LGU Carigara	01-26-2026	03-27-2026	General Public Services	Local Development Fund	LGU Carigara	2,891,414.05	2,900,000.00	2,891,414.05	2,891,414.05	2,891,414.05	100%	100%	100%	100%	0			The project was 100% completed and fully disbursed.

Submitted by:	 EnP DARYL DANIEL G. BODO	Approved by:	 HON. RANIEL A. MARQUEZ
Designation/Office:	MPDC/ Head Secretariate LPMC	Designation/Office:	Chairperson, LPMC
Date:	September 21, 2026	Date:	September 21, 2026