




REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
PROBLEM-SOLVING SESSION/FACILITATION MEETING CONDUCTED
As of SEPTEMBER 2026 (3RD Quarterly)

Name of Project/Issues Details	Location	Implementing Agency	Date of PSS/ Facilitation Meeting	Concerned Agencies	Agreements Reached	Next Steps
Farm to market road -Uncompleted Drainage Works and Proposed Scope Variation	Brgy. Plaridel	LGU DAGAMI	JULY 9, 2026	DepEd, DILG BLGU PLARIDEL, LGU DAGAMI	1.The construction of the drainage canal component shall be terminated at its current visible length, acknowledging that the remaining planned length is no longer feasible due to unresolved road right of way constraints 2. To optimize projects remaining resources and enhance public safety, the installation of street lights along the road project shall be added as a new component to replace the incompleted portion of the drainage canal 3.The Municipal Engineering Office shall prepare the variation order to update the Program of Works (POW) and Detailed Engineering Design to reflect the actual finished length of the drainage canal and the technical lay-out for the new street light installation.	Submit the variation order to DILG for review

Inspected by:

DOLORES M. BAYONA
Chairman

HON. CARIDAD B. CABIDOG
Member


JOSE CARLO E. CABIDOG
Co-Chairman



ERMIE C. TOLIBAS
Member

ZENAIDA E. BOCO
Member

BABYLYN S. BRASOLA
Member


RAMON A. MANDIA
Member


MS. IMELDA B. OMEGA
Member


MARY GRACE R. MAGCURO
Member