


LOCAL PROJECT MONITORING COMMITTEE (LPMMC)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of September 2025 (3rd Quarter)

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project (USD Gross)	Financial Status (for each figure)				Physical Accomplishment				Employment Generated		Remarks
		Start Date (month & year)	End Date (month & year)					Appropriations	Disbursements	Outstanding	Funding Request (USD)	Target (USD by date)	Actual (USD by date)	M	F			
Construction & Minor Auxiliary Work @ Dulong Cemetery Dulong, Layte	LDU-Dulong	8/4/2026	3/27/2026	Social Services	Local Development Fund	LDU	\$2,000,000.00	\$2,000,000.00	N/A	N/A	100%	0	100%	0	0	10		
Road Construction, Brgy. Tiglacan, Brgy. Balinggahan Dulong, Layte	LDU-Dulong	8/4/2026	3/8/2026	Social Services	Local Development Fund	LDU	\$770,000.00	\$770,000.00	N/A	N/A	100%	0	100%	0	0	10		
Const. of Farm Machinery Housing Facility at Dulong School and Agricultural and Research Center (D-SAPRC), Brgy. Bawen Dulong, Layte	LDU-Dulong	8/14/2026	3/27/2026	Social Services	Local Development Fund	LDU	\$1,500,000.00	\$1,500,000.00	N/A	N/A	100%	0	100%	0	0	10		
Road Construction, Brgy. Cabasaran Dulong, Layte	LDU-Dulong	9/14/2026	3/07/2026	Economic Services	Local Development Fund	LDU	\$500,000.00	\$500,000.00	N/A	N/A	100%	0	100%	0	0	0		

Submitted By: 

Designation/Office:
Date:

Approved By: 

Designation/Office:
Date: