

MUNICIPAL PROJECT MONITORING AND EVALUATION SYSTEM (MPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of March 19, 2026 (First Quarter)

Hindang, Leyte

HINDANG, LEYTE

Program/Project Title	Location	IA	Fund Utilization (%)	Physical Accomplishment		Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	For NPMC Action (Y/N)	Requested Actions from the NPMC
				Target OWP to date (%)	Actual OWP to date (%)	Slippage							
ECONOMIC SERVICES													
Construction of Seawall and Embankment (Municipal Port Area)	Brgy. Tabok, Hindang, Leyte	MEO		61.000%	46.360%	-14.64%	Inability to meet the original completion date due to persistent adverse weather conditions encountered during the critical stages of implementation.	The request for a 30-calendar day extension was formally granted. The project timeline has been adjusted to a revised completion date of May 19, 2026.	Municipal Engineering Office	Approved a sixty (60) calendar day Time Extension, moving the project completion date to May 19, 2026.	Conduct site inspections by the Municipal Engineering Office and LPMC to ensure progress matches the revised timeline.	N	None
Construction of Farm to Market Road, Brgy. Anolon-Brgy. Himacugo (LGS-FALGU CY 2025)	Barangay Anolon-Brangay Himacugo	MEO		62.090%	62.638%	0.55%	Inability to meet the original completion date of March 18, 2026, due to the combined impact of persistent adverse weather disturbances during critical implementation phases and the requirement for additional work items under an approved Variation Order.	The request for a 60-calendar day extension was formally granted. The project timeline has been adjusted to a revised completion date of May 17, 2026.	Municipal Engineering Office	Approved a sixty (60) calendar day Time Extension, moving the project completion date to May 17, 2026.	Conduct site inspections by the Municipal Engineering Office and LPMC to ensure progress matches the revised timeline.	N	None
Supplemental Feeding	Hindang, Leyte	MHO	100.00%				Physical progress is paced by insufficient cold storage equipment within the Barangays. Bulk delivery is currently on-hold until existing stocks are reduced, allowing for the next phase of supply replenishment.	Logistical / Cold Storage Constraint	MHO	The LPMC issued Resolution No.01, Series of 2026, formally encouraging all component Barangays to prioritize the establishment and provision of sufficient cold storage equipment to support municipal feeding programs.	Formally transmit copies of the resolution to all Barangay Captains, MHO, and MPDO for their immediate information and action.	N	None
Submitted by: RICARDO M. RENEZADO, JR. Designation/Office: MPDC/Secretary MPMC Date: March 19, 2025 Approved by: LEONIDA A. CAVITE Chairperson, MPMC													