

MUNICIPAL PROJECT MONITORING AND EVALUATION SYSTEM (MPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of JUNE 22, 2026 (SECOND QUARTER)

Program/Project Title	Location	IA	Fund Utilization (%)	Physical Accomplishment		Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	For NPMC Action (Y/N)	Requested Actions from the NPMC
				Target OWP to date (%)	Actual OWP to date (%)	Slippage							
ECONOMIC SERVICES													
Construction of Seawall and Embankment (Municipal Port Area)	Brgy. Tabok, Hindang, Leyte	MEO		86.32%	75.59%	-10.73%	Failure to achieve the project completion date stipulated in the approved time extension. This delay is attributed to persistent high tide events and adverse weather conditions that significantly hindered progress throughout the contract implementation.	Force Majeure	A request for a 60-calendar day extension was formally granted. The project timeline has been adjusted to a revised completion date of July 19, 2026.	Municipal Engineering Office	Approved a sixty (60) calendar day Time Extension, moving the project completion date to July 19, 2026.	Conduct site inspections by the Municipal Engineering Office and LPVC to ensure progress matches the revised timeline.	None
Construction of Farm to Market Road, Brgy. Anolon-Brgy. Himacugo (LGSF-FALGU CY 2025)	Barangay Anolon-Barangay Himacugo	MEO		90.08%	70.37%	-19.71%	Failure to achieve the project completion date stipulated in the approved time extension. This delay is attributed to delay of removal of Leyeco Electric Post and weather disturbance during the contract implementation.	Force Majeure and delays in the removal of LEYECO Electric Post	The request for a 60-calendar day extension was formally granted. The project timeline has been adjusted to a revised completion date of July 17, 2026.	Municipal Engineering Office	Approved a sixty (60) calendar day Time Extension, moving the project completion date to July 17, 2026.	Conduct site inspections by the Municipal Engineering Office and LPVC to ensure progress matches the revised timeline.	None
Submitted by: RICARDO M. RENEGADO, JR.	LEONIDA A. CAVITE												
Designation/Office: MPOC/Secretary MPMC	Chairperson, MPMC												
Date: JUNE 22, 2026	JUNE 22, 2026												