


MUNICIPAL PROJECT MONITORING AND EVALUATION SYSTEM (MPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of June 2026 (2nd Quarter)

Program/Project Title	Location	IA	Fund Utilization (%)	Physical Accomplishment			Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	For NPMC Action (Y/N)	Requested Actions from the NPMC
				Target OWPA to date (%)	Actual OWPA to date (%)	Slippage								
Installation of Solar Streetlights at Brgy. Comatin, Brgy. San Sotero, Brgy. Manlilisid, and Brgy. Odiong	Javier, Leyte	LGU Javier	0%	90%	90%	0%	Right-of-Way Issue	Institutional Support	Resolved	Site Validation	Negotiate the respective owner of the property	n.a.	N	n.a.
Rehabilitation and Improvement of Local Road at Brgy. Manlilisid and Brgy. Cancayang, Javier, Leyte	Javier, Leyte	LGU Javier	0%	80%	80%	0%	Traffic on the Area	Institutional Support	Current	Site Validation	Schedule the work schedule and minimize traffic load of the area	Inform the public to minimize the area and take alternative route	N	n.a.
Construction and Final Completion of Municipal Disaster Risk Reduction and Management Office (MDRRMO) Command Center LGU, Javier, Leyte	Poblacion Zone 1, Javier, Leyte	LGU Javier	0%	0%	0%	0%	n.a.			n.a.	n.a.	n.a.	N	n.a.
Purchase of Additional Water Meters, Pipe Fittings and Other Accessories for Javier Water System Level III	Poblacion Zone 1, Javier, Leyte	LGU Javier	0%	0%	0%	0%	n.a.			n.a.	n.a.	n.a.	N	n.a.
Construction of Farm-to-Market Road in Barangay Manlilisid - Brgy. Naliwatan, Javier, Leyte	Brgy. Naliwatan, Javier, Leyte	LGU Javier	0%	10%	15%	5%	n.a.			n.a.	n.a.	n.a.	N	n.a.

Submitted by:		Approved by:	
Designation/Office:	FERNANDO JR. A. ANTIQUEZA DIC-MPDO/Secretary LPMC		HON. WILLIAM M. HINGPIT Chairman, LPMC
Date:	June 22, 2026	Date:	June 22, 2026