



REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
 As of APRIL - JUNE 2026

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
Site Development Project at the New Commercial Center	MEO	Jan. 1, 2026	Dec. 31, 2026	Economic Services	Local Development Fund		10,000,000.00	10,000,000.00	10,000,000.00	0	0	100	0	0	0	0	N.A.	N.A.	For Bidding
Construction of Drainage Canal at Poblacion	MEO	Jan. 1, 2026	Dec. 31, 2026	Economic Services	Local Development Fund		2,000,000.00	1,350,000.00	1,350,000.00	0	0	100	0	27.01	27.01	0	15	1	On-going
Installation of Streetlights at Brgys. Libongao, Poblacion, and Tugbong	MEO	Jan. 1, 2026	Dec. 31, 2026	Economic Services	Local Development Fund		5,000,000.00	5,000,000.00	5,000,000.00	0	0	100	0	15	15	0	8	0	On-going
Development of Municipal Park and Plaza at New Government Center, Brgy Libongao	MEO	Jan. 1, 2026	Dec. 31, 2026	Social Services	Local Development Fund		40,000,000.00	40,000,000.00	40,000,000.00	0	0	100	0	0	0	0	N.A.	N.A.	DED Preparation
Road Concreting at Sanitary Landfill, Brgy. Tagaytay	MEO	Jan. 1, 2026	Dec. 31, 2026	Social Services	Local Development Fund		2,000,000.00	2,000,000.00	2,000,000.00	2,000,000.00	2,000,000.00	100	100	100	100	0	10	0	Completed
Road Concreting/Reblocking at Tugbong to Sto. Niño Road	MEO	Jan. 1, 2026	Dec. 31, 2026	Social Services	Local Development Fund		2,000,000.00	2,000,000.00	2,000,000.00	2,000,000.00	2,000,000.00	100	100	100	100	0	12	0	Completed
Road Concreting and Resurfacing at Libongao NHA	MEO	Jan. 1, 2026	Dec. 31, 2026	Social Services	Local Development Fund		2,000,000.00	2,000,000.00	2,000,000.00	0	0	100	0	0	0	0	N.A.	N.A.	For Award
Road Concreting at Malinao Extension, Brgy. Poblacion	MEO	Jan. 1, 2026	Dec. 31, 2026	Social Services	Local Development Fund		3,000,000.00	3,000,000.00	3,000,000.00	3,000,000.00	3,000,000.00	100	100	100	100	0	N.A.	N.A.	Completed
Construction of Drainage Canal at New Government Center, Brgy. Libongao	MEO	Jan. 1, 2026	Dec. 31, 2026	Social Services	Local Development Fund		2,000,000.00	2,000,000.00	2,000,000.00	0	0	100	0	0	0	0	N.A.	N.A.	For Award
Riprap, Concreting with Fence at New Government Center, Brgy. Libongao	MEO	Jan. 1, 2026	Dec. 31, 2026	Social Services	Local Development Fund		2,000,000.00	2,000,000.00	2,000,000.00	0	0	100	0	5	5	0	15	0	On-going
Road Concreting/Reblocking at Brgy. Poblacion to Brgy. Tagaytay	MEO	Jan. 1, 2026	Dec. 31, 2026	Social Services	Local Development Fund		2,000,000.00	2,000,000.00	2,000,000.00	2,000,000.00	2,000,000.00	100	100	100	100	0	15	0	Completed
Road Concreting at Brgy. Libertad	MEO	Jan. 1, 2026	Dec. 31, 2026	Social Services	Local Development Fund		1,500,000.00	1,500,000.00	1,500,000.00	1,500,000.00	1,500,000.00	100	100	100	100	0	13	0	Completed
Construction of Box Culvert at Brgy. Montebello	MEO	Jan. 1, 2026	Dec. 31, 2026	Economic Services	Local Development Fund		1,500,000.00	1,500,000.00	1,500,000.00	0	0	100	0	0	0	0	N.A.	N.A.	For Award
Road Concreting at Brgy. Libongao	MEO	Jan. 1, 2026	Dec. 31, 2026	Economic Services	Local Development Fund		1,108,214.60	1,108,214.60	1,108,214.60	1,108,214.60	1,108,214.60	100	100	100	100	0	10	0	Completed

Submitted by: 
 Designation/Office: HENRY F. NICOLAS, REnP, PhD, DPA
 Date: MPDC / LPMC Secretariat
 June 22, 2026

Approved by: 
 Designation/Office: HON. BRENZON C. CABINTOY, C.E.
 Date: LPMC Chairman
 June 22, 2026