

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS INCLUDING PROJECT RESULTS (BY AREA, SECTOR, AGENCY)
As of March 19, 2026

PMC: La Paz. Levte

(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)
(a) Name of Project & its Components (b)Funding Source (c) Project Schedule	Output Indicators	FINANCIAL STATUS (IN PHP M)						Target to Date	Actual Accomplishment to Date	Slippage	Performance	Employment Generated		Remarks
		Allocation	Releases	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)							
		As of Reporting Period	As of Reporting Period	As of Reporting Period	As of Reporting Period							(M)	(F)	
Construction of Reservoir (PAWA)	Pawa Reservoir Constructed	2,500,000.00	2,500,000.00	2,495,514.90	2,495,514.90	100%	99.82%	100%	100%	0		13	2	

Submitted by:


ARVIN G. TERADO
PMC Chairperson

Designation/ Office:
Date:

Noted by:


JOEL C. CINCO
Agency Head

Note: This form was enhanced based on the existing RPMES form and Annual ODA Portfolio Review form Adopted in 2015.