



REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
 As of March 2026 (1st Quarter)

Program/Project Title	Location	IA	Fund Utilization (%)	Physical Accomplishment			Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	For NPMC Action (Y/N)	Requested Actions from the NPMC
				Target OWPA to date (%)	Actual OWPA to date (%)	Slippage								
Concreting of Farm-to-Market Road at Brgy. Burabod, MacArthur, Leyte	Brgy. Burabod, MacArthur, Leyte	LGU	0%	0%	0%	0%	No Issues encountered yet. The project is on Bid Opening dated March 18, 2026.	Others	Current	MEO & MPMC	The project is still on Bid Opening dated March 18, 2026. No issues encountered yet. The project's target completion date is 3rd Quarter of FY 2026	The project is still on Bid Opening dated March 18, 2026. No issues encountered yet. The project's target completion date is 3rd Quarter of FY 2026	N	N/A
Concreting of Farm-to-Market Road at Brgy. Liwayway, MacArthur, Leyte	Brgy. Liwayway, MacArthur, Leyte	LGU	0%	0%	0%	0%	No Issues encountered yet. The project is on Bid Opening dated March 18, 2026.	Others	Current	MEO & MPMC	The project is still on Bid Opening dated March 18, 2026. No issues encountered yet. The project's target completion date is 3rd Quarter of FY 2026	The project is still on Bid Opening dated March 18, 2026. No issues encountered yet. The project's target completion date is 3rd Quarter of FY 2026	N	N/A
Concreting of Farm-to-Market Road at Brgy. Villa Imelda, MacArthur, Leyte	Brgy. Villa Imelda, MacArthur, Leyte	LGU	0%	0%	0%	0%	No Issues encountered yet. The project is on Bid Opening dated March 18, 2026.	Others	Current	MEO & MPMC	The project is still on Bid Opening dated March 18, 2026. No issues encountered yet. The project's target completion date is 3rd Quarter of FY 2026	The project is still on Bid Opening dated March 18, 2026. No issues encountered yet. The project's target completion date is 3rd Quarter of FY 2026	N	N/A
Concreting of Farm-to-Market Road at Brgy. San Antonio, MacArthur, Leyte	Brgy. San Antonio, MacArthur, Leyte	LGU	0%	0%	0%	0%	No Issues encountered yet. The project is on Bid Opening dated March 19, 2026.	Others	Current	MEO & MPMC	The project is still on Bid Opening dated March 19, 2026. No issues encountered yet. The project's target completion date is 3rd Quarter of FY 2026	The project is still on Bid Opening dated March 19, 2026. No issues encountered yet. The project's target completion date is 3rd Quarter of FY 2026	N	N/A
Concreting of Farm-to-Market Road at Brgy. Lanawan, MacArthur, Leyte	Brgy. Lanawan, MacArthur, Leyte	LGU	0%	0%	0%	0%	No Issues encountered yet. The project is on Bid Opening dated March 19, 2026.	Others	Current	MEO & MPMC	The project is still on Bid Opening dated March 19, 2026. No issues encountered yet. The project's target completion date is 3rd Quarter of FY 2026	The project is still on Bid Opening dated March 19, 2026. No issues encountered yet. The project's target completion date is 3rd Quarter of FY 2026	N	N/A
Concreting of Farm-to-Market Road at Brgy. Maya, MacArthur, Leyte	Brgy. Maya, MacArthur, Leyte	LGU	0%	0%	0%	0%	No Issues encountered yet. The project is on Bid Opening dated March 19, 2026.	Others	Current	MEO & MPMC	The project is still on Bid Opening dated March 19, 2026. No issues encountered yet. The project's target completion date is 3rd Quarter of FY 2026	The project is still on Bid Opening dated March 19, 2026. No issues encountered yet. The project's target completion date is 3rd Quarter of FY 2026	N	N/A
Concreting of Farm-to-Market Road at Brgy. Pongon, MacArthur, Leyte	Brgy. Pongon, MacArthur, Leyte	LGU	0%	0%	0%	0%	No Issues encountered yet. The project is on Bid Opening dated March 19, 2026.	Others	Current	MEO & MPMC	The project is still on Bid Opening dated March 19, 2026. No issues encountered yet. The project's target completion date is 3rd Quarter of FY 2026	The project is still on Bid Opening dated March 19, 2026. No issues encountered yet. The project's target completion date is 3rd Quarter of FY 2026	N	N/A
Construction of Health Station at Brgy. Salvacion, MacArthur, Leyte	Brgy. Salvacion, MacArthur, Leyte	LGU	0%	0%	0%	0%	No Issues encountered yet. The project is on DED Preparation status.	Others	Current	MEO & MPMC	The project is still on DED Preparation. No issues encountered yet. The project's target completion date is 3rd Quarter of FY 2026	The project is still on DED Preparation. No issues encountered yet. The project's target completion date is 3rd Quarter of FY 2026	N	N/A
Provision of Renewable Energy-Based Electrification at Brgy. Kiling, MacArthur, Leyte	Brgy. Kiling, MacArthur, Leyte	LGU	0%	0%	0%	0%	No Issues encountered yet. The project is on DED Preparation status.	Others	Current	MEO & MPMC	The project is still on DED Preparation. No issues encountered yet. The project's target completion date is 3rd Quarter of FY 2026	The project is still on DED Preparation. No issues encountered yet. The project's target completion date is 3rd Quarter of FY 2026	N	N/A
Provision of Renewable Energy-Based Electrification at Brgy. Sta. Isabel, MacArthur, Leyte	Brgy. Sta. Isabel, MacArthur, Leyte	LGU	0%	0%	0%	0%	No Issues encountered yet. The project is on DED Preparation status.	Others	Current	MEO & MPMC	The project is still on DED Preparation. No issues encountered yet. The project's target completion date is 3rd Quarter of FY 2026	The project is still on DED Preparation. No issues encountered yet. The project's target completion date is 3rd Quarter of FY 2026	N	N/A

Submitted by: EnP. Jodel L. Villacorte	Approved: Hon. Jonathan T. Barquin	Noted by: Hon. Rudin T. Babante
Designation/Office: LPMC Secretariat	LPMC Chairman	Municipal Mayor
Date: March 18, 2026	Date: March 18, 2026	Date: March 18, 2026