



REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of June 2026 (2nd Quarter)

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
Concreting of Farm-to-Market Road at Brgy. Burabod, MacArthur, Leyte	LGU	5/4/2026	5/25/2026	Social Services	LGSF SBDP FY2025	GAA FY2025	2,500,000.00	2,500,000.00	2,500,000.00	2,499,871.25	0.00	0.00	0.00	100.00	100.00	0.00	23.00	1.00	Completed
Concreting of Farm-to-Market Road at Brgy. Liwayway, MacArthur, Leyte	LGU	5/4/2026	5/25/2026	Social Services	LGSF SBDP FY2025	GAA FY2025	2,500,000.00	2,500,000.00	2,500,000.00	2,489,169.38	0.00	0.00	0.00	100.00	100.00	0.00	23.00	1.00	Completed
Concreting of Farm-to-Market Road at Brgy. Villa Imelda, MacArthur, Leyte	LGU	5/4/2026	5/20/2026	Social Services	LGSF SBDP FY2025	GAA FY2025	2,500,000.00	2,500,000.00	2,500,000.00	2,499,498.68	0.00	0.00	0.00	100.00	100.00	0.00	21.00	1.00	Completed
Concreting of Farm-to-Market Road at Brgy. San Antonio, MacArthur, Leyte	LGU	5/4/2026	05/25/2026	Social Services	LGSF SBDP FY2025	GAA FY2025	2,500,000.00	2,500,000.00	2,500,000.00	2,494,991.78	0.00	0.00	0.00	100.00	100.00	0.00	23.00	1.00	Completed
Concreting of Farm-to-Market Road at Brgy. Lanawan, MacArthur, Leyte	LGU	5/4/2026	05/30/2026	Social Services	LGSF SBDP FY2025	GAA FY2025	2,500,000.00	2,500,000.00	2,500,000.00	2,499,418.25	0.00	0.00	0.00	100.00	38.00	62.00	23.00	1.00	On-going
Concreting of Farm-to-Market Road at Brgy. Maya, MacArthur, Leyte	LGU	04/15/2026	05/30/2026	Social Services	LGSF SBDP FY2025	GAA FY2025	2,500,000.00	2,500,000.00	2,500,000.00	2,499,448.88	0.00	0.00	0.00	100.00	100.00	0.00	24.00	1.00	Completed
Concreting of Farm-to-Market Road at Brgy. Pongon, MacArthur, Leyte	LGU	5/4/2026	4/6/2026	Social Services	LGSF SBDP FY2025	GAA FY2025	2,500,000.00	2,500,000.00	2,500,000.00	2,499,450.42	0.00	0.00	0.00	100.00	100.00	0.00	25.00	1.00	Completed
Construction of Health Station at Brgy. Salvacion, MacArthur, Leyte	LGU	N/A	N/A	Social Services	LGSF SBDP FY2025	GAA FY2025	2,500,000.00	2,500,000.00	2,500,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	DED Preparation
Provision of Renewable Energy-Based Electrification at Brgy. Kiling, MacArthur, Leyte	LGU	N/A	N/A	Social Services	LGSF SBDP FY2025	GAA FY2025	2,500,000.00	2,500,000.00	2,500,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	DED Preparation
Provision of Renewable Energy-Based Electrification at Brgy. Sta. Isabel, MacArthur, Leyte	LGU	N/A	N/A	Social Services	LGSF SBDP FY2025	GAA FY2025	2,500,000.00	2,500,000.00	2,500,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	DED Preparation

Submitted by:	EnP Jodel U. Vilacorte	Approved by:	Hon. Jonathan T. Barquin	Noted by:	Hon. Rudin T. Babante
Designation/Office:	LPMC Secretariat		LPMC Chairman		Municipal Mayor
Date:	June 5, 2026	Date:	June 5, 2026	Date:	June 5, 2026