

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPME)
PROJECT INSPECTION REPORT
As of March 2026, 1st Quarter

Program/Project Title	Total Program/Project Cost (PHP)	Location	IA	Date of Project Inspection	Details on Site(s) Inspected	Findings	Issues	Actions Taken	Actions to be Taken
Const. of Two(2) Storey Public Market with Covered Roof Deck	₱ 57,088,165.46	District III, Pastrana, Leyte	LGU	March 17, 2026	Project is on-going @ 88.07% physical accomplishment and ahead of schedule.	Installed tiles at roofdeck with uneven tile surface.	None	LPMC informed the Foreman on the findings observed and to implement necessary remedies.	None
Const. of Post Harvest Facility (Warehouse) Phase 2	₱ 5,994,854.21	Brgy. Jones, Pastrana, Leyte	LGU	March 17, 2026	Project is on-going @ 87.77% physical accomplishment.	None	None	None	None
Const. of Elevated Water Reservoir	₱ 908,867.84	Brgy. Jones, Pastrana, Leyte	LGU	March 17, 2026	Project is 100.00% physical completed.	None	None	None	None
Submitted by:	Engr. JUVILLA D. SY	Approved by:	Hon. GERARDO S. CANAN	Noted by:	Hon. MARITES B. CAYACO-MARCOS				
Designation/Office:	LPMC SECRETARIATE/MPDC		LPMC CHAIRMAN/SB MEMBER		Local Chief Executive				
Date:	March 17, 2026	Date:	March 17, 2026	Date:	March 17, 2026				