


REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of September 10, 2026 (3rd Quarter)

Program/Project Title	Location	IA	Fund Utilization (%)	Physical Accomplishment			Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	For NPMC Action (Y/N)	Requested Actions from the NPMC
				Target OWPA to date (%)	Actual OWPA to date (%)	Slippage								
Construction of Concrete Perimeter Fence	Brgy. San Lorenzo	Municipality of Kawayan	100%	100%	100%	0	None	Site Condition/A availability	Current	MEO, Barangay Officials, LPMC	N/A	N/A	N	None
Construction of Concrete Pathway in Brgy. Tucdao	Brgy. Tucdao	Municipality of Kawayan	100%	100%	100%	0	None	Site Condition/A availability	Current	MEO, Barangay Officials, LPMC	N/A	N/A	N	None
Construction of Barangay Road in Brgy. Ungale	Brgy. Ungale	Municipality of Kawayan	100%	100%	100%	0	None	Site Condition/A availability	Current	MEO, Barangay Officials, LPMC	N/A	N/A	N	None
Construction of Seawall and Embankment, Brgy. Bulalacao	Brgy. Bulalacao	Municipality of Kawayan	100%	59%	80%	21%	None	Site Condition/A availability	Current	MEO, Barangay Officials, LPMC	N/A	N/A	N	None

Submitted by:	 SHERWIN M. TILLADA	Approved by:	 RODOLFO J. ESPINA
Designation/Office:	Project Monitoring Committee - Chairmain/ Punong Barangay - Inasuyan	Designation/Office:	Municipal Mayor
Date:	September 10, 2026	Date:	September 10, 2026