


REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
PROBLEM SOLVING SESSIONS/FACILITATION MEETING CONDUCTED
As of March 2026 (1st Quarter)

Program/Project Title	Issue Details	Issue Typology	Location	IA	Date of Meeting	Concerned Agencies	Agreements Reached
Construction of Material Recovery Facility Building	During inspection, several items were found incomplete. Upon re-inspection majority were completed, but 2 items remain outstanding. The application of palitada and installation of steel matting for division at the upper portion of the building	Implementation / Work Execution	Brgy. San Pablo Tabontabon, Leyte	LGU	March 19, 2026	LMPC	Contractor to complete surface preparation for remaining areas by March 25, 2026, and finish full palitada installation by March 30, 2026. LGU will conduct on-site quality checks during and after application. Contractor request to substitute the steel matting division with installed sliding window and grills for the office area is currently under review by the DILG Province.

Submitted by:	 ENGR. ROGER S. RAMOS	Approved by:	 HON. RAUL D. BALANO
Designation/Office:	LPMC SECRETARIATE		LPMC CHAIRMAN
Date:	March 23, 2026	Date:	March 23, 2026