

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
 As of March 2025

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
Rehabilitation of Magasang Footbridge at Barangay Progress, Biri, Northern Samar	LGU	23-Dec-25	January 13, 2026	Economic Services	Local Development Fund	LGU	399,016.72	403,892.04	403,892.04	-	-	100%	101%	100.00	100	0.00			



Submitted by:	OLIVA B. DONCILLO	Approved by:	ANTONIO B. DELOS REYES, JR.
Designation/Office:	LPMC Chairman/Municipal Treasurer		Municipal Mayor
Date:		Date:	