

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
 As of September 2026

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)				Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
Completion of Residual Containment Area (RCA) at Eco-Waste Compound, Barangay Kauswagan, Biri, Northern Samar	LGU	20-May-26	19-Jun-26	Environmental Services	Local Development Fund	LGU	1,223,000.00	1,223,000.00	-	-	100%	0%	100.00	100.00	0.00			
Completion of 2nd flr. Of Rural Health Unit New Building, Municipal Compound, Barangay Poblacion, Biri, Northern Samar	LGU	20-May-26	30-Jul-26	Social Services	Local Development Fund	LGU	3,034,000.00	3,034,000.00	454,825.42	454,825.42	100%	15%	100.00	100.00	0.00			15% Mobilization

[Signature]

[Signature]

Submitted by:	OLIVA B. DONCILLO	Approved by:	ANTONIO B. DELOS REYES, JR.
Designation/Office:	LPMC Chairman/Municipal Treasurer		Municipal Mayor
Date:		Date:	9/29/26