



REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of MARCH 2026

Program/Project Title	Implementing Agency	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)				Physical Accomplishment				Employment Generated		Remarks	
				Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target DWPA to date (%)	Actual DWPA to date (%)	Slippage	M		F
Construction of Brgy. Magsaysay - Brgy. Somoroy Farm to Market Road	LGU BOBON	WORLD BANK PRDP	57,432,838.66	57,432,838.66	57,432,838.66	57,432,838.66	32,863,070.28	100	57.22%	100.00%	98.21%	-1.79%	50	0	ONGOING

Submitted by:		Approved by:	
Designation/Office:	PORFERIO T. CEPOLLO, JR LPMC Chairman		RENY A. CELESPARA Agency Head
Date:		Date:	