

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of March 13, 2026

Program/Project Title	Location	IA	Fund Utilization (%)	Physical Accomplishment			Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	For NPMC Action (Y/N)	Requested Actions from the NPMC
				Target OWPA to date (%)	Actual OWPA to date (%)	Slippage								
Improvement of Municipal Building and the Municipal Grounds Phase 2	Brgy. Central, Gamay, N. Samar	LGU-Gamay	14.96	70	60	-10	None			Project Inspection/Monitoring	N/A	N/A	N	N/A
Upgrading of Municipal Building and Ground, Brgy. Central, Gamay, Northern Samar Phase II	Brgy. Central, Gamay, N. Samar	LGU-Gamay	0.00	66	90	24	None			Project Inspection/Monitoring	N/A	N/A	N	N/A
Construction of Concrete Pavement of Gamay Boulevard at Brgy. Burabod, Gamay, Northern Samar	Brgy. Burabod, Gamay, N. Samar	LGU-Gamay	0.00	20	15	-5	None			Project Inspection/Monitoring	N/A	N/A	N	N/A
Construction of Concrete Pavement at Del Pilar St., Brgy. Oriental II, Gamay, Northern Samar	Brgy. Oriental II, Gamay, N. Samar	LGU-Gamay	0.00	20	15	-5	None			Project Inspection/Monitoring	N/A	N/A	N	N/A
						0								
						0								
						0								

Submitted by:	EUSEBIO G. GARAY	Approved by:	DR. TIMOTEO T. CAPOQUIAN, JR.
Designation/Of:	LPMC Chairperson/CSO Representative		Municipal Mayor
Date:	March 13, 2026	Date:	March 13, 2026