

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
 As of June 2026 (2nd Quarter)

	Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/ Project Cost
			Start Date (mm/dd/yyyy)	End Date (mm/dd/yyyy)				
1	CONCRETING OF FARM TO MARKET ROAD AT BRGY. SAN ANTONIO PHASE II, LAOANG. NORTHERN SAMAR	LGU LAOANG	August 22, 2025	November 30, 2025	Infrastructure Sector	LGSF-SBDP FY 2024	DILG	PhP. 4,986,959.12
2	OPENING WITH CONCRETING OF ROAD AT BRGY. ABATON, LAOANG PHASE II, LAOANG, NORTHERN SAMAR	LGU LAOANG	August 22, 2025	December 3, 2025	Infrastructure Sector	LGSF-SBDP FY 2024	DILG	PhP. 4,970,759.36
3	CONCRETING OF SECONDARY ROAD OF LAOANG HOUSING PROJECT	LGU LAOANG	February 28, 2025	October 1, 2025	Infrastructure Sector	20% EDF	LGU LAOANG	PhP. 14,951,756.06
4	ROAD OPENING BRGY. LAWAAN, TARUSAN AND BONGLIW FARM TO MARKET ROAD PHASE III	LGU LAOANG	February 28, 2025	June 11, 2025	Infrastructure Sector	20% EDF	LGU LAOANG	PhP. 14,987,110.60
5	CONSTRUCTION OF FARM TO MARKET ROAD AT BRGY. TINOBLAN PHASE II, LAOANG. NORTHERN SAMAR	LGU LAOANG	August 22, 2025	November 30, 2025	Infrastructure Sector	LGSF-SBDP FY 2024	DILG	PhP. 4,991,550.80
6	CONCRETING OF FARM TO MARKET ROAD AT BRGY. YAPAS PHASE II, LAOANG. NORTHERN SAMAR	LGU LAOANG	August 22, 2025	December 3, 2025	Infrastructure Sector	LGSF-SBDP FY 2024	DILG	PhP. 4,991,665.36

Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
Appropriations	Allotment	Obligations	Disbursement	Funding Support (%)	Fund Utilization	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
1 5,000,000.00	5,000,000.00	4,986,959.12	4,986,959.12	100%	100%	100%	100%	0	N/A	N/A	COMPLETED
2 5,000,000.00	5,000,000.00	4,970,759.36	4,970,759.36	100%	N/A	100%	100%	0	N/A	N/A	COMPLETED
3 15,000,000.00	15,000,000.00	14,245,344.44	11,474,043.43	100%	85.34%	100%	100%	0	N/A	N/A	COMPLETED
4 15,000,000.00	15,000,000.00	7,566,165.14	7,566,165.14	100%	56.09%	100%	100%	0	N/A	N/A	COMPLETED
5 5,000,000.00	5,000,000.00	4,991,550.80	1,891,157.30	100%	42.10%	100%	100%	0	N/A	N/A	COMPLETED
6 5,000,000.00	5,000,000.00	4,991,665.36	1,957,428.52	100%	43.57%	100%	100%	0	N/A	N/A	COMPLETED

Prepared:

J. Rivera
EnP. JESSON T. RIVERA
Secretariat

Dennis L. Pedimonte
DENNIS L. PEDIMONTE
Secretariat

Rochel I. Nebrida
Engr. ROCHEL I. NEBRIDA
Secretariat

Recommending Approval:

Salvador P. Acebuche
SALVADOR P. ACEBUCHE
LPMC Chairperson

Approved:

Hon. Charlene L. Ongchuan
HON. CHARLENE L. ONGCHUAN
Local Chief Executive

Date: June 30, 2026