

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMIES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of June 2026

Program/Project Title	Location	IA	Fund Utilization (%)	Physical Accomplishment			Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	For PPMC Action (Y/N)	Requested Actions from the PPMC
				Target OWPA to date (%)	Actual OWPA to date (%)	Slippage								
Installation of Solar Lights at Laping Del Norte	Brgy. Laping Del Norte, Laping, Northern Samar	Municipality of Laping, Northern Samar	100.00	100	100	0		N/A	Current	N/A		N/A	N	None
Improvement of Multi-Purpose Stage at Laping Central Elementary School	Brgy. Laping Del Sur, Laping, Northern Samar	Municipality of Laping, Northern Samar	0.00	74.44	80.00	5.56		N/A	Current	N/A	The contractor, Tnu Mun Engineering Office, was instructed to strictly enforce occupational safety standards and to ensure that all workers consistently wear the appropriate personal protective equipment (PPE) while on site	N/A	N	None
Concreting of Access Road Phase III at Barangay Alang-Alang (Mini-Forest)	Brgy. Alang-Alang, Laping, Northern Samar	Municipality of Laping, Northern Samar	100.00	100	100	0		N/A	Current	N/A	The LPMC recommended that the Municipal Engineering Office coordinate with the contractor regarding the application of asphalt sealant on the identified construction joints and section cuts, with progress to be reported during the next monitoring activity.	N/A	N	None

Submitted by:	HON. VIVIAN M. RONGCALES	Approved by:	HON. ROMUALDO A. MENZON JR
Designation/Office:	LPMC CHAIRMAN		Head of Agency/Office