



REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of September 2026

Program/Project Title	Location	IA	Fund Utilization (%)	Physical Accomplishment			Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	For NPMC Action (Y/N)	Requested Actions from the NPMC
				Target OWPA to date (%)	Actual OWPA to date (%)	Slippage								
Construction of Farm to Market Road at Barangay San Jose, Las Navas	Brgy. San Jose, Las Navas N. Samar	LGU Las Navas	99.98	100	100.00	0	None	None	Current	Onsite inspection	None	None	N	None
Construction of Farm to Market Road at Barangay Epaw, Las Navas	Brgy. Epaw, Las Navas N. Samar	LGU Las Navas	99.97	100	100.00	0	None	None	Current	Onsite inspection	None	None	N	None

Submitted by:	 JOHN JESUS EMMANUEL BORTIMALEM	Approved by:	 HON. JOHN PHILBERT S. TAN
Designation/Office:	LPMC CHAIRMAN		MUNICIPAL MAYOR
Date:	9/30/2026	Date:	9/30/2026