


REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
 REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
 As of 2nd Quarter 2026

Program/Project Title	Location	IA	Fund Utilization (%)	Physical Accomplishment			Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	For NPMC Action (Y/N)	Requested Actions from the NPMC
				Target OWPA to date (%)	Actual OWPA to date (%)	Slippage								
REHABILITATION OF WATER SYSTEM	BARANGAY BAYHO	MUNICIPALITY OF LOPE DE VEGA	100%	100%	80%		UN CLEANED INTAKE BOX (INTERIOR)	Design, Scope, Technical Specifications	Current	LPMC	BLGU TO PROPERLY MAINTAIN EXISTING BOX QUARTERLY TO AVOID CONTAMINATION 2. BURRY ALL EXPOSED PIPELINES 3. CONSTRUCT WINGWALL ON WATER SOURCE TO PREVENT DIVERSION OF SPRING WATER FLOW AND INSTALL NET TO AVOID WATER CONTAMINATION . 4. REMOVE AND REPLACE	N/A	N	N/A
IMPROVEMENT OF WATER SYSTEM	BARANGAY CURRY	MUNICIPALITY OF LOPE DE VEGA	100%	100%	90%		N/A			LPMC	CLEAN AND INSTALL NET /COVER THE WATER TO PREVENT CONTAMINATION 2. BURY ALL EXPOSED 3. CONDUCTED FACILITY SHOULD BE PROPERLY MAINTAINED QUARTERLY TO AVOID CONTAMINATION	N/A	N	N/A
CANAL CONCRETING WITH COVER	BARANGAY SAN MIGUEL	MUNICIPALITY OF LOPE DE VEGA	100%	100%	100%		N/A			LPMC	N/A	N/A	N	N/A

Submitted by:	 MICAEL ALMENDO	Approved by:	 BOBBY E. SALUDANO
Designation/Office:	LPMC CHAIRMAN		MUNICIPAL MAYOR
Date:	06/05/2026	Date:	06/05/2026