

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPME)
PROJECT INSPECTION REPORT
As of March 2026 (1st Quarter)

Implementing Agency: **Municipality of Palapag**

Program/Project Title	Total Program/ Project Cost (PHP)	Location	IA	Date of Project Inspection	Details on Site(s) Inspected	Findings	Issues	Actions Taken	Actions to be Taken/ Recommendations
Construction of Barangay Health Station at Barangay Simora	PhP 1,893,975.05	Barangay Simora	MLGU	March 17, 2026		•Ongoing •Ramp is less than 1.20m in width			None
Construction of Barangay Health Station at Barangay Nagbobtac	PhP 2,087,850.89	Barangay Nagbobtac	MLGU	March 17, 2026		Ongoing Minor roughness on plastering			None
Construction of Unit 2 Classroom School Building at Barangay Nagbobtac	PhP 1,713,374.71	Barangay Nagbobtac	MLGU	March 17, 2026		•Delayed Construction •Rusty steelbars • Issue with hauling of materials			• Resolution to fast-track the Construction of the project.
Construction of Barangay Health Station at Barangay Mapno	PhP 1,717,500.39	Barangay Mapno	MLGU	March 17, 2026		Ongoing			None
Construction of Barangay Health Station at Barangay Pangpang	PhP 2,198,517.92	Barangay Pangpang	MLGU	March 17, 2026		•Ongoing •Undersized ramp railings			• The stopper needs to be removed.
Retrofitting and Expansion of Operations Center at Barangay Tambangan	PhP 3,993,681.13	Barangay Tambangan	MLGU	March 17, 2026		Ongoing			None
Repair/Rehabilitation and Expansion of RHU Barangay Laniwan	PhP 3,975,758.65	Barangay Laniwan	MLGU	March 17, 2026		•Ongoing •Ramp has high slope			• To be consulted to the municipal engineer.

Submitted by:
Designation/Office:
Date:

HELEN C. LIM
MPMC Chairperson/President, Liga ng mga Barangays
March 17, 2026

Approved by:
Designation/Office:
Date:

FLORENCIO A. BATULA
Municipal Mayor
March 17, 2026