

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
 As of June 2026 (2nd Quarter)

Implementing Agency: Municipality of Palapag

Program/Project Title	Location	IA	Fund Source	Fund Utilization (%)	Physical Accomplishment			Target Employment Generated		Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	For PPMC Action (Y/N)	Requested Actions from the PPMC
					Target OWPA to date (%)	Actual OWPA to date (%)	Slippage (%)	M	F								
Widening of Access Road at Barangay Simora	Barangay Simora	MLGU	LGU-Palapag	65.84%	30%	60%	+30	10	0				Project site inspection		• MEO to instruct contractor to update plans and drawings to reflect changes in road concreting. • MEO to closely coordinate with the contractor to ensure the proper, standard-compliant implementation and construction of the Welcome Arch for Barangay Simora.	N	None
Replacement of Existing Electric Street Lights to Solar Street Lights-Poblacion Brigs. And Installation of Additional Solar Street Lights	Poblacion Barangays	MLGU	LGU-Palapag	100%	60%	90%	+30	10	0				Project site inspection		• MEO to instruct the contractor to update the As-Built plans and working drawings to accurately reflect the actual changes in the locations of the solar streetlights.	N	None
Improvement/Rehabilitation of People's Center Building & Compound at Barangay Tambangan	Barangay Tambangan	MLGU	LGU-Palapag	90%	90%	90%		10	0				Project site inspection		• MEO to instruct contractor to install two (2) units of convenience outlets at the Mayor's Office pantry and rectify and embed the exposed electrical switches into the concrete wall at the GSU Office.	N	None

Submitted by:
 Designation/Office:
 Date:

HELEN C. LIM
 MPMQ Chairperson/President, Liga ng mga Barangays
 June 11, 2026

Approved by:
 Designation/Office:
 Date:

FLORENCIO A. BATULA
 Municipal Mayor
 June 11, 2026