

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
PROJECT INSPECTION REPORT
As of May 2026

Program/Project Title	Total Program/Project Cost (PHP)	Location	IA	Date of Project Inspection	Details on Site(s) Inspected	Findings	Issues	Actions Taken	Actions to be Taken
Cluster Project (2026-001) Construction of Skimboarding Hub and SkimBoarding Toilet	6,245,341.14	Barangay Lao-angan	MEO- Municipality of San Roque, N. Samar	29-May-26	- Project ID: 2026-8751-016007 - Date Started: 04/06/2026 - Completion Date: 12/31/2026 - Cost: 6,245,341.14 - Physical Status: 40% - Financial Status: - Cluster project Construction of 1-unit Public Toilet with Shower area with a dimension of (6.10m X 4.7m.) and construction of Skimboarding Hub (Main House) with 6m. X 10m. , Grouted Riprap, PCCP, and Skimboarding Arch.	No negative findings were noted during the monitoring activity. Project is on going and is being implemented in accordance with the approved plans and specifications. Construction activities are progressing satisfactorily, and no significant issues or concerns were observed at the time of inspection.	None	None	None

Submitted by:	 ETHEL O. RAMIREZ	Approved by:	 MARIA ANA G. ABALON, MD, MPH
Designation/Office:	LPMC-CHAIRMAN	Designation:	Local Chief Executive
Date:	June 26, 2026	Date:	June 26, 2026