


REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of March 2026

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
1. Repair of Evacuation Center	LGU Victoria	01/15/2026	03/16/2026	Economic	MDRRM O	LGU	900,000.00	900,000.00	900,000.00	900,000.00	899,987.46	100%	100%	100.00%	100.00%	no data	15	1	Completed
2. Construction of Flood Control	LGU Victoria	11/27/2025	01/26/2026	Economic	20% DF	LGU	1,500,000.00	1,500,000.00	1,500,000.00	1,500,000.00	1,498,428.28	100%	100.00%	100.00%	100.00%	none	14	1	Completed

Submitted by:	 EDITO E. CABACANG	Approved by:	 JOEY U. ARDALES
Designation/Office:	LPMC Chairman/SB Member	Designation/Office:	Municipal Mayor
Date:	March 18, 2026	Date:	March 18, 2026

