


REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
PROBLEM SOLVING SESSIONS/FACILITATION MEETING CONDUCTED
As of September 2026

Program/Project Title	Issue Details	Issue Typology	Location	IA	Date of Meeting	Concerned Agencies	Agreements Reached
Opening with Concreting of Farm to Market Road at Brgy. Acedillo	The delay in the payment of the RROW is due to the incomplete documentary requirements of the lot owner. There is no issue regarding the contractor's performance, as the project is currently ahead of schedule by +45.65%.	Performance of the Brgy, Mun. LGU and the lot owner to process the documents	Brgy. Acedillo	LGU Victoria	September 10, 2026	LGU MEO/LPMC	Fast track the payment of RROW so the contractor can start the project
Establishment of Tilapia Hatchery at Purok 2, Brgy. Maxvilla	1. Plastering of walls is not evenly aligned; 2. Water source for the hatchery is not likely safe	Performance of the contractor	Brgy. Maxvilla	LGU Victoria	September 10, 2026	LGU MEO/LPMC	Address all the issues before final payment or release of 10% retention

Submitted by:	 EDITO E. CABACANG	Approved by:	 JOEY U. ARDALES
Designation/Office:	LPMC Chairman/SB Member		Municipal Mayor
Date:	September 10, 2026	Date:	September 10, 2026