

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of March 2026 (Quarterly)

Program/Project Title	Location	IA	Fund Utilization (%)	Physical Accomplishment			Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	For Higher Level PMC Action (Y/N)	Requested Actions from the Higher Level PMC
				Target OWPA to date (%)	Actual OWPA to date (%)	Slippage								
Construction of Two Storey Multi-Purpose Hall, Brgy. Lunang II, Almagro, Samar	Brgy. Lunang II	Almagro, Samar	89.05	82%	82.00%	0.00%	Work is compliant with the engineering design	Design, Scope, Technical Specifications	Current	Municipal Engineering	Sustain regular monitoring and inspection to ensure continued compliance with the DED	Continue technical supervision by the Municipal Engineering Office	N	N/A




Submitted by:	MERVYN O. DOCALLOS	Approved by:	HON. CANDIDO O. BONA, JR.
Designation/Office:	Almagro PMC Chairperson		Municipal Mayor
Date:	26-Mar-26	Date:	26-Mar-26