


REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
 As of September 2026 (Quarterly)

Program/Project Title	Location	IA	Fund Utilization (%)	Physical Accomplishment			Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	For Higher Level PMC Action (Y/N)	Requested Actions from the Higher Level PMC
				Target OWP/PA to date (%)	Actual OWP/PA to date (%)	Slippage								
Construction of Flood Control, Brgy. Pangloban I, Almagro, Samar	Brgy. Pangloban I	Almagro, Samar	15%	100%	100.00%	0.00%	None	Design, Scope, Technical Specifications	Current	Municipal Engineering	Recommend strict compliance with the specifications of the plan	Ensure strict compliance to the specifications stated in the approved plan	N	N/A
Repair/Rehabilitation/Upgrading of Almagro Birthing Facility	Brgy. Veloso	Almagro, Samar	15%	12.67	20.51	(+7.84)	None	Design, Scope, Technical Specifications	Current	Municipal Engineering	Recommend strict compliance with the specifications of the plan	Ensure strict compliance to the specifications stated in the approved plan	N	N/A

Submitted by:		
Designation/Office:	MERVYN O. DOCALLOS Almagro PMEC Chairperson	HON. CANDIDO O. BONA, JR. Municipal Mayor
Date:	18-Sep-26	18-Sep-26