


REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
PROBLEM SOLVING SESSIONS/FACILITATION MEETING CONDUCTED
As of September, 2026(Quarterly)

Program/Project Title	Issue Details	Issue Typology	Location	IA	Date of Meeting	Concerned Agencies	Agreements Reached
Installation of Solar Lights with footing & Pedestal at So. Panunubulon Island, Brgy. Salvacion, B.S	Project remains pending due to unresolved issues regarding ownership	Legal and Policy Issuances	Panunubulon Island, Brgy. Salvacion, B.S	LGU-BASEY	September 4 2026	MLGU/BLGU/DENR/SB	The contractor shall immediately commence project implementation upon resolution of the ownership issue and issuance of the necessary authority to proceed.
Improvement/ maintenance of Wharf at Brgy. Baybay, B.S	Behind the schedule due to project site utilized as venue for the Rayhakan Festival Activities for Basey Town Fiesta Celebration	Site Condition/Availability	Wharf Area, Brgy. Baybay, B.S	LGU-BASEY	September 4 2026	MLGU/BLGU	The contractor required to commence project implementation immediately after the Basey Town fiesta celebration
Submitted by:	 IVAN KIM T. TALBO, CPA			Approved by:	 MAYOR LUZ CHU PONCE		
Designation/Office:	PMC Chairperson			Designation/Office:	Local Chief Executive		
Date:	September 15, 2026			Date:	September 15, 2026		