

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
KEY LESSONS LEARNED FROM ISSUES RESOLVED AND BEST PRACTICES
In 2026

Program/Project Title	Location	Implementing Agency	Problem/ Issue		Strategies/Actions Taken to Resolve the Problem/Issue	Responsible Entity/Key Actors and their Specific Assistance	Lessons learned and Good Practices that could be shared to the NPMC/Other PMCs
			Nature	Details			
Installation of Solar Lights with footing & Pedestal at So. Panunubulon Island, Brgy. Salvacion, B.S	Panunubulon Island, Brgy. Salvacion, Basey, Samar	LGU-BASEY	Legal and Policy Issues	Project remains pending due to unresolved issues regarding ownership	Coordination and verification with concerned parties were initiated; ownership documents are being reviewed and the issue is being pursued for resolution.	LPMC, Barangay Officials of Guirang, Municipal Engineering Office, and concerned LGU legal/administrative offices who facilitated dialogue and documentation requirements.	Ownership and property issues should be verified and resolved during the project planning and pre-implementation stage to prevent delays and ensure timely project implementation.
Improvement/ maintenance of Wharf at Brgy. Baybay, B.S	Wharf Area, Brgy. Baybay, Basey, Samar	LGU-BASEY	Site Condition/Availability	Behind the schedule due to project site utilized as venue for the Raynakan Festival Activities for Basey Town Fiesta Celebration	Coordination conducted with the barangay and contractor regarding the implementation schedule.	LPMC, Barangay Baybay Officials, Project Contractor, and Municipal Engineering Office who coordinated and agreed on the revised schedule	*Proper scheduling aligned with local events promotes community cooperation and avoids conflicts in project implementation. *Flexibility in planning contributes to smoother execution and better stakeholder acceptance.
Submitted by:		MAN KIM T. TALBO, CPA		Approved by:		MAYOR RUZHU-PONERRADA	
Designation/Office:		PMC Chairman				Local Chief Executive	
Date:		September 15, 2026		Date:		September 15, 2026	