


REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
PROJECT INSPECTION REPORT
As of September 2026 (Quarterly)

Program/Project Title	Total Program/ Project Cost (PHP)	Location	IA	Date of Project Inspection	Details on Site(s) Inspected	Findings	Issues	Actions Taken	Actions to be Taken
Completion of Water Supply System at Brgy. Hampton Gandara, Samar	989,049.50	Brgy. Hampton, Gandara, Samar	Municipality of Gandara	September 11, 2026	<i>Location:</i> Brgy. Hampton, Gandara, Samar <i>Output: Completion of Water System</i> ► Date Started: March 3, 2026 ► Target Completion Date: March 23, 2026 ► Cost: 989, 049.50 ► Physical Status: 100% ► Financial Status: 100%	The LPMC found out, as of September 11, 2026, that the BLGU tries to manage the water consumption from the project during the dry season by collecting water through the reservoir in the morning and only in the afternoon can the citizens consume the collection with the tapstands. The BLGU confirmed that the source of water never runs out of water since the construction of the intake box.	1. Transmission and Distribution Lines are exposed 2. Tapstand Faucets are broken 3. There was no Organization that manages the barangay water system 4. There was no funding for repair and rehabilitation	The LPMC suggested to the BLGU of Brgy. Hampton about what to do to maintain the quality of their water system service	1. The pipes should be embedded below the ground/earth surface since they are exposed to contaminations from the canals or use GI pipes for exposed pipes. 2. Broken faucets should be replaced 3. Organize BAWASA and provide policies on how to improve the implementation of the water system in the barangay 4. Allocate funding from the barangay budget for the repair and maintenance 5. Enact policies for the collection of payments from the constituents that can be used for the repair and maintenance of barangay water system

Submitted by:
Designation/Office:
Date:


ENGR. CONSORCIO V. RICALDE, JR.
Municipal engineer


Approved by: **WARREN T. AGUILAR**
Municipal Mayor