

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of September 2026 (3rd Quarter)

PMC: Balangiga, Eastern Samar

Name of Project/ Program Components	Location	Implementin g Agency	Funds Utilization	Physical Status (%)			Issues	Source of Information	Action Taken/ Recommendations
				Target	Actual	Slippage			
Eco-Park Access Road Concreting	Barangay Cansumangkay	LGU			100		Poor implementation due to weather and presence of variation order	MEO	Contractor must submit catch-up plan and implementation schedule

Submitted by:
Designation/ Office:
Date:


Engr. IVAN ROSALDO
PMC Chairperson