

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of June 2026 (Quarterly)

Program/Project Title	Location	IA	Fund Utilization (%)	Physical Accomplishment			Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	For Higher Level PMC Action (Y/N)	Requested Actions from the Higher Level PMC
				Target OWPA to date (%)	Actual OWPA to date (%)	Slippage								
1. Construction of Covered Court in Brgy., Poblacion 1A - Phase 3	Brgy. Poblacion 1A, Motiong, Samar	Municipality of Motiong	31.20%	31.20%	31.20%	0.00%	No outstanding issues	Others	Resolved	Municipal Engineering Office / Project Monitoring Team	No further required	No further required	N	N/A
2. Construction of Covered Court - Sitio Malatugawe	Brgy. Poblacion 1, Motiong, Samar	Municipality of Motiong	57.31%	57.31%	57.31%	0.00%	No outstanding issues	Others	Resolved	Municipal Engineering Office / Project Monitoring Team	No further required	No further required	N	N/A

Submitted by:	 AGUSTIN T. RAMOS JR.	Approved by:	 RENE ANTHONY D. CABAEL
Designation/Office:	Motiong PMC Chairperson		Municipal Mayor
Date:	June 17, 2026	Date:	June 17, 2026