


REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of March 2026 (1st Quarter)

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWP to date (%)	Actual OWP to date (%)	Slippage	M	F	
Rehabilitation/Repair of Local Access Road along Avelino Street in Barangay Viejo	LGU-Pagsanghan	03/09/2026	03/23/2026	Economic Services	Local Development Fund	LGU	400,000.00	400,000.00	400,000.00	0	0	100%	0.00%	43.51%	53.25%	9.74%	11	1	- During inspection it has been found that NO project billboard installed at the site -Excessive brooming has also been observed on the road surface
Rehabilitation/Repair of Local Access Road along Repol Avenue in Barangay Canlapwas	LGU-Pagsanghan	03/09/2026	04/13/2026	Economic Services	Local Development Fund	LGU	1,000,000.00	1,600,000.00	1,600,000.00	0	0	160%	0.00%	14.96%	25.52%	10.56%	13	1	- During inspection it has been found that NO project billboard installed at the site
Construction of Multi-purpose Building (Child Development Center in Brgy. Bangon)	LGU-Pagsanghan	01/19/2026	04/11/2026	Social Services	Local Development Fund	LGU	3,000,000.00	3,000,000.00	3,000,000.00	0	0	100%	0.00%	74.92%	79.09%	4.17%	21	1	- Unreadable reference plan - The hooks did not meet the required 135° bend, which does not comply with standard structural detailing practices

Submitted by:	 HON. HERBERT U. TARRAYO	Approved by:	 HON. SED HENDRIX C. TAN
Designation/Office:	Pagsanghan PMC Chairperson		Municipal Mayor
Date:	March 12, 2026	Date:	March 12, 2026