


REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
KEY LESSONS LEARNED FROM ISSUES RESOLVED AND BEST PRACTICES
In 2026

Program/Project Title	Location	Implementing Agency	Problem/ Issue		Strategies/Actions Taken to Resolve the Problem/Issue	Responsible Entity/Key Actors and their Specific Assistance	Lessons learned and Good Practices that could be shared to the NPMC/Other PMCs
			Nature	Details			
OPENING WITH CONCRETING OF FARM-TO-MARKET ROAD AT POBLACION TO SO. SAN BARANGAY 3	Poblacion 3	LGU San Jose de Buan, Samar	Site Condition/Availability	• Slow project phasing causing significant delays. • Undersized cross-drain culvert may cause overflow and damage to the concrete pavement.	• Contractor expedited implementation during favorable weather. • LGU redesigned cross drain and allocated funding for the revised design.	Contractor – accelerated work during good weather. LGU – provided redesign and funding support.	• Early identification of site constraints enables timely corrective measures. • Coordination between LGU and contractor ensures both technical and financial issues are addressed promptly. • Proactive redesign of infrastructure reduces risk of damage and cost overruns.
OPENING WITH CONCRETING OF FARM-TO-MARKET ROAD (PHASE II) AT BRGY. 3 POBLACION	Poblacion 3	LGU San Jose de Buan, Samar	Site Condition/Availability	• Slow project phasing causing significant delays.	• Contractor expedited implementation while weather conditions were favorable.	Contractor – fast-tracked work during favorable weather.	• Monitoring weather conditions and adjusting work schedules can minimize delays. • Regular coordination meetings help maintain project momentum.
DESIGN AND BUILD FOR THE CONSTRUCTION OF SAN JOSE DE BUAN LEVEL III WATERWORKS SYSTEM	Poblacion 2	LGU San Jose de Buan, Samar	Site Condition/Availability	• Slow project phasing causing significant delays.	• Contractor expedited implementation while weather conditions were favorable.	Contractor – accelerated implementation during favorable weather.	• Prioritizing key project phases and aligning them with favorable conditions ensures steady progress. • Continuous monitoring and early intervention prevent schedule slippage.

Submitted by:	 CONCEPCION M. GORDO	Approved by:	 HON. CHRISTAL JEAN R. ELIZALDE
Designation/Office:	San Jose de Buan PMC Chairperson		Municipal Mayor
Date:	25-Feb-26	Date:	25-Feb-26