

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of June 2026 (Quarterly)

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical			Employment		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
Concreting / Rehabilitation / Improvement of Road 2026	Municipality of Tarangnan	3/10/2026	12/5/2026	Economic Services	Local Development Fund	LGU Tarangnan	12,066,781.60	12,066,781.60	12,066,781.60	12,066,781.60	6,043,877.42	100%	90%	100%	10%	90%	75	10	Road sections identified for improvement require continuous monitoring to ensure compliance with project specifications and timely implementation.
Provision of Solar Street Lights	Municipality of Tarangnan	3/28/2026	5/27/2026	Economic Services	Local Development Fund	LGU Tarangnan	3,494,778.31	3,500,000.00	3,500,000.00	3,494,778.31	2,926,876.84	100%	100%	100%	50%	50%	50	10	Proposed installation sites require validation to ensure that areas with inadequate lighting are prioritized.

Construction of Public Market (P4)	Municipality of Tarangnan	5/1/2026	8/14/2026	Economic Services	Local Development Fund	LGU Tarangnan	3,995,435.01	4,000,000.00	4,000,000.00	3,995,435.01	-	100%	0%	100%	-	-	75	10	Processing of billing documents is ongoing. Release of payment is subject to the completion and verification of supporting documents and compliance with applicable accounting and auditing requirements.
Establishment of Public Cemetery (P4)	Municipality of Tarangnan	4/14/2026	5/24/2026	Economic Services	Local Development Fund	LGU Tarangnan	3,994,387.74	4,000,000.00	4,000,000.00	3,994,387.74	2,677,146.77	100%	80%	100%	50%	50%	50	10	Site development activities require continuous coordination to ensure compliance with applicable requirements and community needs.
Establishment of Public Park (P8)	Municipality of Tarangnan	3/25/2026	7/28/2026	Economic Services	Local Development Fund	LGU Tarangnan	3,994,878.51	4,000,000.00	4,000,000.00	3,994,878.51	884,907.73	100%	29%	100%	34%	66%	75	10	Proper development and maintenance arrangements are necessary to ensure sustainability of the facility upon completion.

Construction / Rehabilitation of Wharf / Breakwater	Municipalit y of Tarangnan	5/14/2026	6/28/2026	Economic Services	Local Developm ent Fund	LGU Tarangan an	995,827.13	1,000,000.00	1,000,000.00	995,827.13	-	100%	0%	100%	-	-	50	10	Billing documents are currently under review and processing. Coordination with the concerned offices is being undertaken to facilitate the timely release of payments and continuation of project activities.



Submitted by:	HON. MARNIEL R. TAN	Approved by:	HON. DANILO V. TAN
Designation/Office:	Tarangnan PMC Chairperson		Municipal Mayor
Date:	6/17/2026	Date:	6/17/2026