


REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of September 2026 (Quarterly)

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
Concreting / Rehabilitation / Improvement of Road 2026	Municipality of Tarangnan	3/10/2026	12/5/2026	Economic Services	Local Development Fund	LGU Tarangnan	12,066,781.60	12,066,781.60	12,066,781.60	12,066,781.60	10,854,081.59	100%	100%	100%	100%	0%	75	10	Project Status: Closed, 100 Percent Complete. All punch List Items Cleared.Final Payment Processed.
Provision of Solar Street Lights	Municipality of Tarangnan	3/28/2026	5/27/2026	Economic Services	Local Development Fund	LGU Tarangnan	3,494,778.31	3,500,000.00	3,500,000.00	3,494,778.31	3,494,778.31	100%	100%	100%	100%	0%	50	10	Project Status: Closed, 100 Percent Complete. All punch List Items Cleared.Final Payment Processed.
Construction of Public Market (P4)	Municipality of Tarangnan	5/1/2026	8/14/2026	Economic Services	Local Development Fund	LGU Tarangnan	3,995,435.01	4,000,000.00	4,000,000.00	3,995,435.01	3,806,837.53	100%	100%	100%	100%	0%	75	10	Proper development and maintenance arrangements are necessary to ensure sustainability of the facility upon completion.

Establishment of Public Cemetery (P4)	Municipality of Tarangnan	4/14/2026	5/24/2026	Economic Services	Local Development Fund	LGU Tarangnan	3,994,387.74	4,000,000.00	4,000,000.00	3,994,387.74	3,196,593.16	100%	100%	100%	100%	0%	50	10	Project Status: Closed, 100 Percent Complete. All punch List Items Cleared.Final Payment Processed.
Establishment of Public Park (P8)	Municipality of Tarangnan	3/25/2026	7/28/2026	Economic Services	Local Development Fund	LGU Tarangnan	3,994,878.51	4,000,000.00	4,000,000.00	3,994,878.51	1,940,479.70	100%	100%	100%	100%	0%	75	10	Proper development and maintenance arrangements are necessary to ensure sustainability of the facility upon completion.
Construction / Rehabilitation of Wharf / Breakwater	Municipality of Tarangnan	5/14/2026	6/28/2026	Economic Services	Local Development Fund	LGU Tarangnan	995,827.13	1,000,000.00	1,000,000.00	995,827.13	993,227.13	100%	100%	100%	100%	0%	50	10	Project Status: Closed, 100 Percent Complete. All punch List Items Cleared.Final Payment Processed.

Submitted by:	 HON. MARNIEL R. TAN	Approved by:	 HON. DANILO V. TAN
Designation/Office:	Tarangnan PMC Chairperson		Municipal Mayor
Date:	9/11/2026	Date:	9/11/2026